ID	Task Name	Duration		2010 2	2011	1	2012		2	013		2	2014			201				16			2017			\neg
			Q4	Q1 Q2 Q3 Q4 Q	Q1	Q2 Q3 Q4	Q1	Q2 Q3 C	Q4 C	1 Q2	Q3 Q	4 (Q1 C	Q2 C	3 Q4	Q1	Q2	Q3 C	4 Q	1 Q2	Q3	Q4	Q1	Q2	Q3 C	4
1	Rapid assessment & categorisation	80 days			,																					
2	List of all informal settlements in municipality	4 wks			Н	luni/Cons																				
3	Locality plan of settlements	4 wks			\mathbb{H}	luni/Cons																				
4	Preliminary profile & assessment of all settlements	4 wks			Ш	luni/Cons																				
5	Categorisation of all settlement by appropriate development	2 wks			Ě	Muni/Cons																				
6	Council approval	4 wks				Muni																				
7	Application to KZN DoHS for preparation funding	2 wks				Muni/Cons																				
8	KZN DoHS assessment & decision	2 wks				DoH																	,			
9	Prep.funding agreement Municipality & KZN DoHS	2 wks				DoH/Muni																				
10																							:			
11	Preparation, Preliminary Planning & Design	100 days				—																				
12	Assemble & appoint team	2 wks				-Muni																	,			
13	Social facilitation	4 wks				Soc Co	ns																			
14	Socio-economic survey / enumeration	4 wks				Soc Co	i ns																			
15	Participative multi sector action plans	4 wks				Soc Co	ns																			
16	Prelim geotech	4 wks				Geotecl	Cons																			
17	Prelim environmental	4 wks				Enviro (ons																			
18	Bulk services assessment	4 wks				Civ Eng																				
19	Prelim slope analysis	2 wks				Town Pla	: anner																			
20	Prelim design of emergency basic services, layout	8 wks				Civ E	ng																,			
21	Prelim estimates	2 wks				Civ	Eng																			
22	Municipal confirmation of project prioritisation	4 wks				Mı	: ini																			
23			1																				,			
24	Funding approvals	170 days	1				:																			
25	DoH Subsidy approvals	100 days	1			Ú		•																		
26	Compile & submit subsidy application	2 wks				M	uni/Tea	ım															,			
27	Follow ups with DoH	2 wks	1			i i	: /luni/Te	am																		
28	DoH Management approval (e.g. HAC)	6 wks				Ĭ	DoH																			

Indicative Programme for the Preparation, Planning & Implementation of Emergency Basic Services for a Typical Informal Settlement



ID	Task Name	Duration		201	0		2011			2012			2013			2014			2015)		201	16		201	7	
			Q4	Q1	Q2 Q3	Q4	Q1 [Q2 Q3	3 Q4			Q3 Q4	Q1 (Q2 Q3	Q4	Q1	Q2 C)3 Q4	Q1	Q2 (Q3 Q4	4 Q1	Q2	Q3 Q	4 Q1	Q2	Q3 Q
29	DoH MEC approval	6 wks								Dol																	
30	Agreement with DoH for interim services	4 wks								<u> </u>	oΗ,Μι	ıni															
31	Disb. Tr1. funding on agreed milestones	0 days								4	02/27																
32	Municipal infrastructure funding	70 days																									
33	Municipal submission: USDG/internal	4 wks								Ъ																	
34	Assessment / approval	4 wks																									
35	Exco consideration & approval	4 wks				1													1								
36	Municipal budget allocation	2 wks									Н																
37																											
38	Detailed Design, Contracting & Construction	230 days									₩.																
39	Assemble and appoint team	2 wks									L																
40	Detailed design interim services	8 wks										L															
41	Estimates	2 wks										H							1								
42	EIA / enviro authorisations / ROD (usually not applicable)	0 wks									•	06 /18															
43	Contract documentation	4 wks									·																
44	Procurement of contractors	6 wks										Th.															
45	Construction of interim services	24 wks												7													
46												-				1			1								
47	Closeout	115 days											•														
48	In house financial audit	4 wks												Mun	i												
49	In house developmental audit	4 wks												Mun	i												
50	External financial & developmental audit	4 wks												Mu	ni												
51	Draft project closeout report	1 wk												Mι	ıni				1								
52	DoH financial audit	8 wks												Ĭ	DoH				1								
53	DoH developmental audit	8 wks													DoH				1								
54	Final Muni-DoH reconciliation	4 wks				1									Mun	i			1								
55	Municipal closeout report	2 wks												-	Mui	ni			1								
56	DoH closeout report	2 wks													Dol	ł			1								

Indicative Programme for the Preparation, Planning & Implementation of Emergency Basic Services for a Typical Informal Settlement

